

New Mobile Federal Courthouse and John Campbell Courthouse Renovation

Town Hall Bulletin



Issue No. 15

March 2017

ACTIVITY TOP TO BOTTOM

AT this stage of the project there are a myriad of different activities occurring on the building. Starting from the top the Yates construction team began installing a temporary roofing material on the roof levels of the building. This roofing is not the final surface, but rather is being installed to achieve a “dried-in” state for the building early. Being dried in will open up more areas of the building for drywall installation without concerns of the drywall getting wet. The final roofing material will be applied on top of this temporary roof. Also in March, Yates took delivery and began installation activities on the elevators. The building will have a total of 6 elevators: three public, passenger elevators, a service elevator, and two secure elevators. Traveling down through the building is the continued installation of mechanical, electrical, plumbing, and life safety rough in of ductwork, piping, and conduits. Down on level 1 of the building the main lobby is taking shape with the installation of aerated block walls.



Temporary roofing installation



Main lobby level 1

ON THE OUTSIDE: The installation of the stonework on the outside of the building continued in March and saw the beginning of the installation of the limestone panels on the north side of the building.

CAMPBELL R&A UPDATE: The Government’s team completed its review of the Concept design submission in March and produced a set of comments. The design team in turn responded to those comments and this is the basis for the integrated design review meetings held in Mobile the last week of March.

Contacts:

General Contractor
Construction Manager

Yates Construction George Yates
APSI CM Jack Solari

Phone: 228-348-0608
Phone: 214-683-7987

gyates@wgates.com
jack.solari@apsicm.com