

New Mobile Federal Courthouse and John Campbell Courthouse Renovation

Town Hall Bulletin



Issue No. 27

April 2018

MAKING AN ENTRANCE

MORE of the signature elements of the courthouse came into being in the month of April. Terrazzo stair treads were installed on the pair of metal risers in the main lobby. The stairs flank the passenger elevators and create a grand way to get up to the first floor of the building after



Lobby stair treads



Courthouse steps

passing through the security screening area. Equally iconic is the sight of the courthouse steps. Rising up from the sidewalk on St. Joseph street the limestone clad concrete steps create a dramatic first impression. As seen in the photo above, the treads made of Alabama limestone, were set in place in April along with the limestone pavers at the top of the stairs between the stairs and columns.

ON THE HORIZON: The contractor and subcontractors are in the home stretch of the construction of the new courthouse and work is occurring both inside the building and out, in an effort to get everything installed and punched before June 5, 2018, the substantial completion date. The day after, June 6, starts a 45-day transition period to move the tenants out of Campbell and into the new building.

CAMPBELL DESIGN: The project team is working to get funding approval to add a number of significant betterments to the Campbell R&A portion of the project so that they can be incorporated into the 100% construction documents currently anticipated for July.

Contacts:

General Contractor
Construction Manager

Yates Construction George Yates
APSI CM Jack Solari

Phone: 228-348-0608
Phone: 214-683-7987

gvates@wg Yates.com
jack.solari@apsicm.com