

New Mobile Federal Courthouse and John Campbell Courthouse Renovation

Town Hall Bulletin



Issue No. 8

July 2016

STEEL PRODUCTION - INSTALLATION AHEAD OF PACE

WITH the addition of a second crane to the jobsite at the end of June, the steel erection when into full production mode. The picture shown here is taken approximately 5 weeks after the first steel pieces were set on June 13. The installation is sequenced such that the structure is rising from the ground up to full



View of structure from corner of St. Joseph and
St. Louis Streets on July 20, 2016

height on the east side of the building first. Once complete, the crews will erect the west half of the building. The production of 540 tons of steel installed represents over 40% of the structural steel tonnage and is about 2 weeks ahead of the planned installation to the same point in time. If this pace is maintained, steel should be topped out by the end of Sept.

OTHER CONSTRUCTION IN JULY: As the steel was rising, the metal decking was following close behind. The corrugated metal decking spans between the steel beams and will have concrete poured in place to become the floors slabs. Concrete grade beam installation and backfilling also kept pace in July.

90% CONSTRUCTION DOCUMENTS DELIVERED: The design team delivered the 90% construction documents submission on July 25, 2016. The government review team now has 2 weeks to prepare comments on the design. The comments are then assembled into a report that the design team gets to respond to before the team meets in Atlanta at the end of August for the IDR meetings.

Contacts:

General Contractor
Construction Manager

Yates Construction George Yates
APSI CM Jack Solari

Phone: 228-348-0608
Phone: 214-683-7987

gyates@wgates.com
jack.solari@apsicm.com