

New Mobile Federal Courthouse and John Campbell Courthouse Renovation

Town Hall Bulletin



Issue No. 9

August 2016

STEEL STAYS STRONG - TOPPING OUT IN SIGHT



July 23, 2016



August 22, 2016

WHAT a difference a month can make. The contractor is effectively erecting the structure of the new courthouse in two halves. The east half was erected from June 13 to July 23, 2016. The photo on the left shows that portion of the structure at its' full height and is just prior to starting the west half. The photo on the right, roughly 1 month later, shows much of the west half erected. Steel completion is expected by mid-September with a topping out celebration planned for Sept 29, 2016.

PROJECT UNAFFECTED BY NEARBY FLOODING: What a difference a few miles can make. While portions of Eastern Louisiana saw 30+ inches of rain in 48 hours, and almost 50 inches in a 5 day span in August, the project site in Mobile, approx. 180 miles away was largely unaffected. As of Aug. 15, the city of Mobile had received a cumulative total of 3.65 inches of rain for the month.

90% DESIGN: The Government's team has been reviewing the 90% construction documents in August and will be reviewing comments with the team in Atlanta Aug. 29 - Sep. 1, 2016.

Contacts:

General Contractor
Construction Manager

Yates Construction George Yates
APSI CM Jack Solari

Phone: 228-348-0608
Phone: 214-683-7987

gyates@wgates.com
jack.solari@apsicm.com