

New Mobile Federal Courthouse and John Campbell Courthouse Renovation

Town Hall Bulletin



Issue No. 13

January 2017

YATES MAKES QUICK WORK OF PRECAST INSTALL

WHEN the first precast concrete panel was set on the north side of the building on November 1, 2016, few would have predicted Yates would be breaking down the crane used for the installation some 11 weeks later. But that is what they did. On



View of northwest corner (north side on left) 1/17/2017

January 12, 2017, the last of the 476 precast panels was set into position on the west side of the

building. This averages out to 6.5 panels per calendar day and 10.5 panels set per day worked. The installation of a green vapor barrier, intended to keep moisture from entering the building, was applied next on the panels. The vapor barrier will

ultimately be covered with handset stone.

ON THE INSIDE: Progress is easy to see on the outside of the building in the form of panels and stone, but while that is happening the more time consuming tasks of building out the inside of the building is also occurring. Metal stud framing installation has begun to form walls in the building along with continued progress on the mechanical, electrical, and plumbing utilities installation.

OUT WITH THE NEW IN WITH THE OLD: The design team has now shifted its focus from the new building to the Campbell Repair and Alterations portion of the project. Pre-design studies and investigations were conducted in December and January along with tenant program review meetings in December and tours of existing spaces and operations that were very illustrative.

Contacts:

General Contractor
Construction Manager

Yates Construction George Yates
APSI CM Jack Solari

Phone: 228-348-0608
Phone: 214-683-7987

gyates@wgates.com
jack.solari@apsicm.com