

# New Mobile Federal Courthouse and John Campbell Courthouse Renovation

## Town Hall Bulletin



Issue No. 25

February 2018

### COURTROOMS COMING ALONG



Courtroom carpeting - Level 3

**As** the construction of the new courthouse enters into the final 100 calendar days before substantial completion, much work continues to occur on installing finishes throughout the building. This includes the courtrooms. In February the sound attenuation panels were installed in the courtrooms on level 3 along with the two pairs of double doors that make up the courtroom vestibules and the carpeting.



Courtroom doors

**PUNCHLIST UNDERWAY:** Yates worked in February on making punchlist corrections on levels 1 and 2 and the design team conducted their punchlist of level 3 February 22-23. The government is planning on performing its punchlist of the 3rd floor during the week of March 5, 2018.

**CAMPBELL DESIGN UPDATE:** The 90% construction documents were received on February 9, 2018 and are being reviewed by the government team of reviewers. The integrated design review meetings will be held in Atlanta the week of March 12, 2018.

#### Contacts:

General Contractor  
Construction Manager

Yates Construction George Yates  
APSI CM Jack Solari

Phone: 228-348-0608  
Phone: 214-683-7987

[gvates@wg Yates.com](mailto:gvates@wg Yates.com)  
[jack.solari@apsicm.com](mailto:jack.solari@apsicm.com)