

# New Mobile Federal Courthouse and John Campbell Courthouse Renovation Town Hall Bulletin



Issue No. 17

May 2017

## ONE YEAR AGO TO TODAY



May 22, 2016 vs. May 22, 2017

**WHAT** a difference a year can make. On May 22, 2016 the construction of the new courthouse was still in the dirt. Work was progressing on footings and foundations and structural steel was still a month away from starting. Fast forward to today and the building is getting it's granite and limestone exterior skin, walls are being framed and sheetrocked, and MEP systems are coursing through the building.

**COMING ATTRACTIONS:** Construction on the transformer vault is to begin in June which will lead to the establishment of permanent power from Alabama Power later this summer. Millwork installation should also begin later this summer along with the transition from rough-in type activities (i.e. mechanical, electrical, plumbing infrastructure) towards the finish activities (i.e. paint, ceilings, flooring).

**CAMPBELL DESIGN DEVELOPING:** The design team is in the stage known as design development. In this stage the plans emerge from the concepts with some greater definition. The team is working to deliver the design development plans by the middle of June. All government team reviewers should prepare to be reviewing these documents in the last two weeks of June.

### Contacts:

General Contractor  
Construction Manager

Yates Construction George Yates  
APSI CM Jack Solari

Phone: 228-348-0608  
Phone: 214-683-7987

[gyates@wgates.com](mailto:gyates@wgates.com)  
[jack.solari@apsicm.com](mailto:jack.solari@apsicm.com)