

New Mobile Federal Courthouse and John Campbell Courthouse Renovation

Town Hall Bulletin



Issue No. 28

May 2018

FINISHING TOUCHES

THE

penultimate month of the new building construction has arrived. Besides punchlisting the interior spaces of the building, the main focus of the activities this month has been on the sitework. The concrete service drive on



Landscaping



Floating the concrete service drive

the west side of the site was excavated and placed this month along with the sidewalks around the building. The iron fencing was delivered and installed on top of the perimeter site walls. Landscapers created decorative planting areas by installing borders, soils, and plantings. A 40 foot tall flagpole was erected into its permanent, prominent position on St. Joseph St. to the south of the main entrance.

TRANSITIONS: June 6, 2018, the day after the substantial completion date, starts a 45-day transition period to move the tenants out of Campbell and into the new building. The tenants have been planning for this for months and once complete, becomes the starting point for Campbell construction.

CAMPBELL DESIGN: The approval of funds to add a number of significant betterments to the Campbell R&A portion of the project continues to move forward. Meanwhile the design team continues to develop the 100% construction documents towards a mid-July design completion.

Contacts:

General Contractor
Construction Manager

Yates Construction George Yates
APSI CM Jack Solari

Phone: 228-348-0608
Phone: 214-683-7987

gvates@wg Yates.com
jack.solari@apsicm.com